

Green Line Extension Update October 15 2018









Agenda

- Design Progress
- Construction Look-Ahead
- Staffing Projections



Initial Performance Indicator – Dashboard Graphics

Design Station Progress Update

	los and a second	% Complete			
. I aabmara		Mar 2018	Oct 2018		
• Lechmere	The same of the sa	10%	53%	tial 🔼	
 East Somerville 	The state of the s	0%	5%	D C	
• Gilman		30%	64%	Siew - % here	
 Magoun 	100 CORACTE SALE 100 CORACTE	0%	12%	ill under Revi	
Ball Square	184-00 192-00 19	0%	27%	VE Schedule is still under Review - % here are MBTA Initial	ıts
 Union Square 		0%	9%	* Baseline S	Assessmen
 College Ave. 	BOSTON AVERUE	5%	41%		






Track Shift (Late Oct. / Early Nov. 2018)

- Construction of a interim commuter track is underway to serve as an temporary alignment for commuter rail on the Lowell Line.
- This shift will create a new, linear work zone along the Medford Branch / Lowell Commuter Rail Line.
- Significant preparation work involved tree clearing, excavation, drainage, and rail placement.
- Target shift dates to implement track switch in the coming weeks.





Track Shift
























Project Status

Track Shift Update







Looking Further Ahead

- Demolition of Homans Building: (near Medford & Pearl St.)
 - Pre-demolition work targeting late November 2018 with full demolition by year-end.
- Demolition at Ball Square:
 - Existing buildings at future Ball Square Station targeting pre-demolition work in late 2018 with full demolition to follow.
- Broadway Bridge Closure:
 - Full bridge closure and demolition targeting early 2019.
- Washington Street Underpass Closure:
 - A combination of interim and continuous closures targeting Spring of 2019.
- Wall Construction / Drainage Install:
 - Continuous construction over the coming year on the east/north side involving utility relocation, retaining walls, and noise walls.







